MAINS PRESSURE HOT WATER STORAGE SYSTEM COMMISSIONING CHECKLIST

This Commissioning Checklist is to be completed in full by the competent person who commissioned the storage system as a meademonstrating compliance with the appropriate Building Regulations and then handed to the customer to keep for future reference		1
Failure to install and commission this equipment to the manufacturer's instructions may invalidate the warranty but does not affect		ıhts.
Customer Name Telephone Number		
Address		
Cylinder Make and Model		
Cylinder Serial Number		
Commissioned by (print name) Registered Operative ID Number		
Company Name Telephone Number		—
Company Address Commissioning Date		—
To be completed by the customer on receipt of a Building Regulations Compliance Certificate*:		
Building Regulations Notification Number (if applicable)		
ALL SYSTEMS PRIMARY SETTINGS (indirect heating only)	_	,
Is the primary circuit a sealed or open vented system?	Open	
What is the maximum primary flow temperature?		<u></u> ℃
ALL SYSTEMS		1
What is the incoming static cold water pressure at the inlet to the system?		bar
Has a strainer been cleaned of installation debris (if fitted)?	No	
Is the installation in a hard water area (above 200ppm)?	No	
If yes, has a water scale reducer been fitted?	No	
What type of scale reducer has been fitted?		
What is the hot water thermostat set temperature?] ∘c
What is the maximum hot water flow rate at set thermostat temperature (measured at high flow outlet)?]/min
Time and temperature controls have been fitted in compliance with Part L of the Building Regulations?	Yes	
Type of control system (if applicable) Y Plan S Plan	Other	
Is the cylinder solar (or other renewable) compatible?	No	
What is the hot water temperature at the nearest outlet?		<u>°C</u>
All appropriate pipes have been insulated up to 1 metre or the point where they become concealed	Yes	<u> </u>
UNVENTED SYSTEMS ONLY		
Where is the pressure reducing valve situated (if fitted)?		
What is the pressure reducing valve setting?		bar
Has a combined temperature and pressure relief valve and expansion valve been fitted and discharge tested? Yes	No	<u></u>
The tundish and discharge pipework have been connected and terminated to Part G of the Building Regulations	Yes	
Are all energy sources fitted with a cut out device?	No	<u></u>
Has the expansion vessel or internal air space been checked?	No	<u> </u>
THERMAL STORES ONLY		7
What store temperature is achievable?		<u>°C</u>
What is the maximum hot water temperature?		<u> °C</u>
ALL INSTALLATIONS		1
The hot water system complies with the appropriate Building Regulations	Yes	
The system has been installed and commissioned in accordance with the manufacturer's instructions	Yes	
The system controls have been demonstrated to and understood by the customer	Yes	
The manufacturer's literature, including Benchmark Checklist and Service Record, has been explained and left with the customer	Yes	
Commissioning Engineer's Signature		
Customer's Signature		
(To confirm satisfactory demonstration and receipt of manufacturer's literature)		

^{*}All installations in England and Wales must be notified to Local Authority Building Control (LABC) either directly or through a Competent Persons Scheme.
A Building Regulations Compliance Certificate will then be issued to the customer.

